

**FORT MYERS FIRE DEPARTMENT  
HYDRANT FLOW TEST DATA SHEET**

REQUESTED BY	SINA EBRAHIMI
FIRM REQUESTING CONTACT NUMBER	KIMLEY HORN
PROJECT NAME	SR82 MULTI FAMILY
PROJECT ADDRESS	7780 LIGHTARD KNOTT LN
REASON FOR FLOW TEST	HYDRAULIC CALCS

ADDRESS : FLOW HYDRANT #	10250 SR 82, # 404064
ADDRESS : S&R HYDRANT #	10631 SR 82, # 404082
DURATION OF FLOW	6 MINUTES
MAIN SIZE	20"
DATE AND TIME OF TEST	5/26/2022 8:30AM
COEFFICIENT	0.90
BUTT DIAMETER	2.50
BUTTS FLOWED	2

STATIC #	55
S&R : RESIDUAL 1	45
S&R : RESIDUAL 2	33
FLOW : PITOT 1 CAP	38
FLOW : PITOT 2 CAPS	20
FLOW : PITOT 2 for calcs only	20
FLOW : PITOT 3 third hydrant if needed	
FLOW : PITOT 3 third hydrant if needed	
FLOW : PITOT 3 for calcs only	

FLOW AT PITOT READING	1501
FLOW AT 20 PSI	1928

REQUEST RECEIVED BY	KAREN SNYDER
DATE RECEIVED	5/23/2022
TEST PERFORMED BY	
COMMENTS	STATION 15A

If a third hydrant is opened provide data in fields identified with PITOT 3. Include location on map provided.

**\*\*HYDRANT FLOW TESTS ARE ONLY VALID FOR 6 MONTHS FROM THE DATE  
OF TEST\*\***

Questions can be directed to the Fire Prevention Bureau at 239-321-7350.